



Section A-A' : Typical Section Along Conveyor Tunnel (1:500 @ A3)



Section B-B' : Typical Cross Section Through Conveyor Tunnel (1:100 @ A3)



**Operations:**

The installation of the short section of conveyor tunnel will involve:

- i. liaising with existing track users and the temporary diversion of a small section of the track / PROW running parallel to the existing, for approximately one week.
- ii. digging a trench across the track of approx 2.5-3m wide and 1.8m deep.
- iii. placing into the trench pre-cast concrete sections to form a containing tunnel into which a sand and gravel conveyor can be slid in and out of.
- iv. trench to be backfilled, compacted and the disturbed track re-surfaced. Track re-opened and diversion closed.

Planning Application Drawing No. 7



PROJECT:  
Lea Castle Farm

TITLE:  
Plant Site Sections - Conveyor Routing beneath PROW 62 6(B)

REF NO:  
KD.LCF.022

DATE: October 2019 SCALE: various @ A3

STATUS:  
FINAL

