



**Phase 5 - Working & Restoration**

**Phase 5**  
Operations to include:

- Progressive soil stripping from Phase 5, with soils either being placed directly to restore previously extracted land within Phase 4 along with imported inert material to create restoration formation levels, or held temporarily in store until formation levels have been created to re-place the full soil profile.
- Mineral will be extracted and transported direct to the plant site area where it will be processed and transported off site to point of sale.
- Restored land will be seeded and/or planted in accordance with the Concept Restoration Scheme.
- All restored land will be placed in to aftercare and managed along with previously restored land.

**LEGEND**

- Application Boundary
- Existing Woodland, Trees & Scrub
- Existing Hedgerows/Hedgerow Trees
- Existing Public Rights of Way
- Existing Buildings/Structures/Roads and Tracks
- Plant Site
- Existing Contours Meters above Ordnance Datum
- Proposed Contours Meters above Ordnance Datum
- Base of Extraction (m aOD)
- Silt and Fresh Water Lagoons
- Agricultural land within the planning application boundary
- Phase 5 Boundary
- Proposed Soil Storage & Screening Bunds
- Operational / Working Area
- Completed Restoration
- Proposed Woodland / Tree Planting
- Proposed Public Rights of Way

Planning Application Drawing No. 13A



PROJECT:  
**Lea Castle Farm**

TITLE:  
**Phase 5 - Working & Restoration**

REF NO:  
**KD.LCF.008A**

DATE: **July 2021**      SCALE: **1:5,000 @ A3**

STATUS:  
**FINAL**



This drawing may not be used without the consent of Kedd Development Limited  
Fox Studio, Much Wenlock, Shropshire TF13 6BL  
© Crown copyright and database rights [2017] Ordnance Survey 0100031673