



Phase 2
Operations to include:

- Placement of temporary Agricultural Straw Bails adjacent to the eastern boundary of Phase 2 to visually screen the extraction area. FP 62 4(B) will be temporarily diverted ~30m north of its original alignment and along the outer side a temporary soil storage Bund 12 to connect to FP 62 6(B).
- Progressive soil stripping in Phase 2, with soils either being placed directly to restore previously extracted land within Phase 1 and subsequently Phase 2, along with imported inert material to create restoration formation levels, or held temporarily in store within Bund 12.
- Mineral will be extracted and placed into the western field hopper where it will be conveyed to the plant site for processing and sale off site.
- Restored land will be seeded and/or planted in accordance with the Concept Restoration Scheme.
- All restored land will be placed in to aftercare and managed along with previously restored land.

LEGEND

- Application Boundary
- Existing Woodland, Trees & Scrub
- Existing Hedgerows/Hedgerow Trees
- Existing Public Rights of Way
- Existing Buildings/Structures/Roads and Tracks
- Plant Site
- Contours Meters above Ordnance Datum
- Base of Extraction (m aOD)
- Silt and Fresh Water Lagoons
- Agricultural land within the planning application boundary
- Phase 2 Boundary
- Proposed Soil Storage & Screening Bunds
- Operational / Working Area
- Direction of Mineral Extraction / Progressive Restoration
- Completed Restoration
- Proposed Hedgerow / Woodland / Tree Planting
- Temporarily Diverted Section of Public Rights of Way (ref: 62 4(B))
- Proposed Rights of Way

LIAM TOLAND PLANNING

PROJECT:
Lea Castle Farm

TITLE:
Phase 2 - Working & Restoration

REF NO:
01-LEACF-INQ_006

DATE:
July 2024

SCALE:
1:5,000 @ A3

STATUS:
FINAL



This drawing may not be used without the consent of Liam Toland Planning
Contact: liamtolandplanning@outlook.com T: 07864 297587
© Crown copyright and database rights [2017] Ordnance Survey 0100031673